

# Package Shipping List

Except Roof Trusses; See Roof Truss Shipping List



Pacific Modern Homes, Inc.  
9723 Railroad Street  
Elk Grove, CA 95624-2456

Contract # 8365  
Page 1 of 4  
Printed 06/11/2007 14:25

FOR: YUHAS

PLAN: CUSTOM

JOB SITE LOCATION NORTHFOLK, CA

DEALER: SIERRA HOME KITS

## 101 - Wall Panels:

Two copies of the panel plan are in the print package

Amount	Unit	Begin #	Thru	End #	Description	Location Used/Notes	Delivery #	Received
1	Set	X1		X23	Rectangle Exterior Panels	Exterior walls	1	_____
1	Set	X27		X40	Rectangle Exterior Panels	Exterior walls	1	_____
1	Set	41		80	Rectangle Interior Panels	Interior walls	1	_____
1	Set	X24		X27	Tall/Trapezoid Exterior Panels	Exterior walls	1	_____

## 102 - Windows Shipped Loose:

Amount	Unit	Size	Type	Frame & Color	Location Used/Notes	Delivery #	Received
1	Ea.	3040	Fixed Tempered	Milgard White Vinyl w/Montecito Frame	REAR AT GARAGE AND MAIN FLOOR STAIRS	1	_____

## 105 - Sliding Glass Doors Shipped Loose:

Amount	Unit	Size	Type	Frame & Color	Location Used/Notes	Delivery #	Received
2	Ea.	6068	XO	Milgard White Vinyl w/Montecito Frame	AT PANEL X6 AND X16	1	_____
2	Ea.	6068	OX	Milgard White Vinyl w/Montecito Frame	AT PANEL X18 AND X22	1	_____

## 111 - Pocket Door Frame:

Universal = One size fits all (unless noted otherwise.)

Amount	Unit	Style	Description	Location Used/Notes	Delivery #	Received
5	Ea.		Universal size pocket door frame	AT PANELS #44, 45, 50, 60, & 68	1	_____

## 201 - Pressure Treated Mud sill & LSL Spacers:

To be field installed prior to erection of exterior wall panels

Amount	Unit	Size	Length	Unit	Description	Usage	Location Used/Notes	Delivery #	Received
6	Ea.	2 x 6 x	16	Ft.	STD&BTR DF Pressure Treated	Field installed mudsill per Detail	AT GARAGE AND FIELD-BUILT AREAS	1	_____
4	Ea.	2 x 6 x	24	Ft.	LSL Spacer Plate	LSL Spacer for 3 bottom plate detail	AT GARAGE AND FIELD-BUILT AREAS	1	_____

## 202 - Ship Loose Douglas Fir Studs:

To be field installed after the erection of wall panels.

Amount	Unit	Size	Length	Unit	Description	Usage	Location Used/Notes	Delivery #	Received
24	Ea.	2 x 4 x	92.25	In.	Doug Fir Std&Btr DRY	Omitted, Seismic, Misc. Framing		1	_____
36	Ea.	2 x 6 x	92.25	In.	Doug Fir Std&Btr DRY	Omitted, Seismic, Misc. Framing		1	_____
12	Ea.	2 x 6 x	116.25	In.	Doug Fir Std&Btr DRY	Omitted, Seismic, Misc. Framing		1	_____

## 203 - 2x4 & 3x4 Douglas Fir Lumber:

Some 2x4 plate stock shipped as wall panel spacers = save the material.

Amount	Unit	Size	Length	Unit	Description	Usage	Location Used/Notes	Delivery #	Received
17	Ea.	2 x 4 x	18	Ft.	Doug Fir Std&Btr DRY	Top Plate		1	_____
62	Ea.	2 x 4 x	12	Ft.	Doug Fir Std&Btr DRY	Field Bracing	SHIPPED ON PALLETS AS WINDOW SPACERS	1	_____
16	Ea.	2 x 4 x	18	Ft.	Doug Fir Std&Btr DRY	Misc. Bracing & Blocking	AT ROOF	1	_____

**203 - 2x4 & 3x4 Douglas Fir Lumber:**

**Some 2x4 plate stock shipped as wall panel spacers = save the material.**

<u>Amount</u>	<u>Unit</u>	<u>Size</u>	<u>Length</u>	<u>Unit</u>	<u>Description</u>	<u>Usage</u>	<u>Location Used/Notes</u>	<u>Delivery #</u>	<u>Received</u>
4	Ea.	2 x 4 x	18	Ft.	Doug Fir Std&Btr DRY	Fire place chase		1	_____

**204 - 2x6 & 3x6 Douglas Fir Lumber:**

<u>Amount</u>	<u>Unit</u>	<u>Size</u>	<u>Length</u>	<u>Unit</u>	<u>Description</u>	<u>Usage</u>	<u>Location Used/Notes</u>	<u>Delivery #</u>	<u>Received</u>
30	Ea.	2 x 6 x	18	Ft.	Doug Fir Std&Btr DRY	Top Plate		1	_____
26	Ea.	2 x 6 x	18	Ft.	Doug Fir Std&Btr DRY	Field Frame Walls	AT GARAGE AND FIELD-BUILT AREAS	1	_____
31	Ea.	2 x 6 x	20	Ft.	Doug Fir #1&Btr GRN	SUB-BARGE & FASCIA, AND VALLEY S		1	_____

**205 - 2x8 Douglas Fir Lumber:**

**Some 2x8 sheet rock backing materials are used to make wall panel pallets = save the material.**

<u>Amount</u>	<u>Unit</u>	<u>Size</u>	<u>Length</u>	<u>Unit</u>	<u>Description</u>	<u>Usage</u>	<u>Location Used/Notes</u>	<u>Delivery #</u>	<u>Received</u>
24	Ea.	2x8x	12	Ft.	Doug Fir #3&Btr GRN	Sheetrock backing (ON PANELS)	Interior & Exterior Wall Parallel to Trusses	1	_____

**209 - 1 x 4 Truss Bracing:**

**Review the BCSI-B1 summary sheet in truss folder & engineer sealed drawings for additional bracing requiements.**

<u>Amount</u>	<u>Unit</u>	<u>Size</u>	<u>Length</u>	<u>Unit</u>	<u>Description</u>	<u>Usage</u>	<u>Location Used/Notes</u>	<u>Delivery #</u>	<u>Received</u>
24	Ea.	1x4x	18	Ft.	Doug Fir Std&Btr GRN	Temporary Truss Bracing		1	_____

**210 - 2x4 & 2x6 Redwood Garage Door Jambs:**

**Jamb sizes are one size larger than the wall framing. Example: 2x4 framing will receive 2x6 jambs.**

<u>Amount</u>	<u>Unit</u>	<u>Size</u>	<u>Length</u>	<u>Unit</u>	<u>Description</u>	<u>Usage</u>	<u>Location Used/Notes</u>	<u>Delivery #</u>	<u>Received</u>
2	Ea.	2x8x	10	Ft.	Con Heart Redwood	Side Jambs		1	_____
1	Ea.	2x8x	18	Ft.	Con Heart Redwood	Header Jamb		1	_____

**301 - Solid Douglas Fir Beams, Headers & Posts:**

**For garage headers, make sure that all trimmers or posts are trimmed to proper length before installation.**

<u>Amount</u>	<u>Unit</u>	<u>Size</u>	<u>Length</u>	<u>Unit</u>	<u>Description</u>	<u>Usage</u>	<u>Location Used/Notes</u>	<u>Delivery #</u>	<u>Received</u>
1	Ea.	6 x 12 x	10	Ft.	Douglas Fir #1&BTR Green	Field framed door & window header	AT GARAGE AND FIELD-BUILT AREAS	1	_____
3	Ea.	4 x 12 x	10	Ft.	Douglas Fir #2&BTR Green	Porch Beam	AT FRONT AND REAR PORCHES	1	_____
5	Ea.	4 x 6 x	10	Ft.	Douglas Fir #2&BTR Green	Porch Post	IN WALL	1	_____
2	Ea.	4 x 4 x	12	Ft.	Douglas Fir #2&BTR Green	Porch Post	AT GARAGE FRONT ENTRY PORCH	1	_____
1	Ea.	4 x 4 x	14	Ft.	Douglas Fir #2&BTR Green	Porch Post	AT FRONT ENTRY PORCH	1	_____
2	Ea.	4 x 4 x	18	Ft.	Douglas Fir #2&BTR Green	Porch Post	AT REAR UTILITY ENTRY PORCH	1	_____

**304 - PSL Posts & Beams:**

<u>Amount</u>	<u>Unit</u>	<u>Size</u>	<u>Length</u>	<u>Unit</u>	<u>Description</u>	<u>Usage</u>	<u>Location Used/Notes</u>	<u>Delivery #</u>	<u>Received</u>
1	Ea.	5-1/4 x 11-7/8 x	18	Ft.	Parallam (PSL)	Garage Door Header		1	_____

**502 - Roof Blocking, Web Stiffeners, & Plywood Gu: All blocks are cut to length for standard on center spacing (12", 16", 19.2", and 24"). Diagonal blocking will be shipped in 12' lengths.**

<u>Amount</u>	<u>Unit</u>	<u>Size</u>	<u>Length</u>	<u>Unit</u>	<u>Description</u>	<u>Usage</u>	<u>Location Used/Notes</u>	<u>Delivery #</u>	<u>Received</u>
216	Ea.	2 x 4 x	22.44	In	Doug Fir #1&BTR Green	Eave & Ridge Block		1	_____

<b>503 - Gable Overhang Outlookers:</b>				<b>Outlookers are shipped precut for standard gable end overhangs of 12", 18", &amp; 24". Space 32" O/C unless noted otherwise.</b>					
<u>Amount</u>	<u>Unit</u>	<u>Size</u>	<u>Spacing</u>	<u>Unit</u>	<u>Description</u>	<u>Usage</u>	<u>Location Used/Notes</u>	<u>Delivery #</u>	<u>Received</u>
105	Ea.	2 x 4 x 46-1/8"	24	In/OC	Doug Fir #1&BTR Green	Gable Overhang	TRIM AS NEEDED	1	_____
<b>602 - Interior &amp; Exterior Wall Sheathing:</b>				<b>Wall sheathing will be 3/8" OSB or thicker per the engineer's specifications.</b>					
<u>Amount</u>	<u>Unit</u>	<u>Size</u>			<u>Description</u>	<u>Usage</u>	<u>Location Used/Notes</u>	<u>Delivery #</u>	<u>Received</u>
10	Ea.	3/8 x 4 x 8'			SE OSB Sheathing	Int. Shear	AT MAIN FLOOR	1	_____
6	Ea.	3/8 x 4 x 10'			SE OSB Sheathing	Int. Shear	AT GARAGE	1	_____
<b>603 - Finish Sidings:</b>									
<u>Amount</u>	<u>Unit</u>	<u>Size</u>			<u>Description</u>	<u>Usage</u>	<u>Location Used/Notes</u>	<u>Delivery #</u>	<u>Received</u>
9	Ea.	19/32 x 4 x 8'			Blank Shiplap Smart Panel	Skirt / Belly		1	_____
3	Ea.	19/32 x 4 x 8'			Blank Shiplap Smart Panel	Porch Soffits	FRONT AND REAR PORCHES	1	_____
27	Ea.	19/32 x 4 x 8'			8"O/C Shiplap Smart Panel	Gable Siding F.P. Chase		1	_____
3	Ea.	19/32 x 4 x 10'			8"O/C Shiplap Smart Panel	Wing Walls & Beam Cover		1	_____
<b>604 - Roof Sheathing:</b>				<b>Some roof sheathing shipped as "covers" on interior wall panels that have small items shipped inside = save the sheathing.</b>					
<u>Amount</u>	<u>Unit</u>	<u>Size</u>			<u>Description</u>	<u>Usage</u>	<u>Location Used/Notes</u>	<u>Delivery #</u>	<u>Received</u>
132	Ea.	15/32 x 4 x 8'			OSB Radiant Barrier	Roof Sheathing	6 SHIPPED ONPANELS	1	_____
<b>605 - Overhang Sheathing:</b>									
<u>Amount</u>	<u>Unit</u>	<u>Size</u>			<u>Description</u>	<u>Usage</u>	<u>Location Used/Notes</u>	<u>Delivery #</u>	<u>Received</u>
28	Ea.	1/2 x 4 x 8'			CCX P&TS Sheathing	Overhang Sheathing		1	_____
<b>801 - Exterior Trim:</b>				<b>PMHI Standard trim is 5/4 LP SmartStart x 16' long. All trim is shipped loose for job site installation</b>					
<u>Amount</u>	<u>Unit</u>	<u>Size</u>			<u>Description</u>	<u>Usage</u>	<u>Location Used/Notes</u>	<u>Delivery #</u>	<u>Received</u>
17	Ea.	5/4 x 6 x 16'			LP Smart Trim	Barge	AT GABLES	1	_____
13	Ea.	5/4 x 6 x 16'			LP Smart Trim	Fascia	AT EAVES	1	_____
52	Ea.	5/4 x 4 x 16'			LP Smart Trim	Window, Doors, & Corners		1	_____
22	Ea.	5/4 x 4 x 16'			LP Smart Trim	Eave & Rake		1	_____
23	Ea.	5/4 x 4 x 16'			LP Smart Trim	Special Usage	AT SKIRT AND GABLES OVER Z BAR	1	_____
5	Ea.	5/4 x 8 x 16'			LP Smart Trim	Special Usage	BETWEEN TRAP WINDOWS FRONT ELEVATION	1	_____
<b>901 - Vents:</b>									
<u>Amount</u>	<u>Unit</u>	<u>Item</u>			<u>Description</u>	<u>Usage</u>	<u>Location Used/Notes</u>	<u>Delivery #</u>	<u>Received</u>
8	Ea.	14x24 Gable Vent			Gable Vents	Double Vents Per Elevations		1	_____
1	Ea.	30" 1/2 Rnd. Vent			Gable Vents			1	_____
22	Ea.	3 1/2x22 Eve Vent			Eave Vents			1	_____
2	Ea.	6x14 Found. Vent			Lower Garage Vent	1 Per Ea. Vehicle Space		1	_____

**902 - Flashing & Building Paper:**

<u>Amount</u>	<u>Unit</u>	<u>Item</u>	<u>Description</u>	<u>Usage</u>	<u>Location Used/Notes</u>	<u>Delivery #</u>	<u>Received</u>
40	Ea	5/8"x10' Std. Z Bar	Standard flange Z Bar	Flash Siding at Gables, & Skirt		1	_____
160	Lft	Radiant Shield RSXT	Install under Gable End Siding/Sheathing	Radiant Gable cover		1	_____
186	Lft	Typar x 9'	House Wrap; Under field installed siding	House Wrap at garage and Gables		1	_____
150	Ea	3x5x7 Step Shingles	Shingle Roof Flashing at wall	Roof Meets Wall		1	_____
1	Ea	5x5x10' D.G. Flashing	Dutch Gable Flashing	Roof Meets Fire Place Chase		1	_____

**903 - Post & Column Caps:**

<u>Amount</u>	<u>Unit</u>	<u>Item</u>	<u>Description</u>	<u>Usage</u>	<u>Location Used/Notes</u>	<u>Delivery #</u>	<u>Received</u>
5	Ea.	EPC44	Simpson Post Cap	Porch Post to Beam		1	_____

**904 - Floor Joist & Beam Hangers:**

<u>Amount</u>	<u>Unit</u>	<u>Item</u>	<u>Description</u>	<u>Usage</u>	<u>Location Used/Notes</u>	<u>Delivery #</u>	<u>Received</u>
5	Ea.	HUC412	Simpson Concealed Flange Hanger	Porch Beam to Wall		1	_____

**905 - Clips, Plates, & Straps:**

**Study your plan. Some straps must be nailed to the top plate before joists or trusses are installed.**

<u>Amount</u>	<u>Unit</u>	<u>Item</u>	<u>Description</u>	<u>Usage</u>	<u>Location Used/Notes</u>	<u>Delivery #</u>	<u>Received</u>
98	Ea	H1	Seismic Tie	Truss to Plate Attachment		1	_____
200	Ea	A35	Framing Clip			1	_____
18	Ea	TP37	Nail Plate	Top Plate Splice / Misc. Framing		1	_____

**907 - Roof Hardware:**

<u>Amount</u>	<u>Unit</u>	<u>Item</u>	<u>Description</u>	<u>Usage</u>	<u>Location Used/Notes</u>	<u>Delivery #</u>	<u>Received</u>
19	Ea.	TC26	Truss Connector	1 End of Scissor or Vault		1	_____
40	Ea.	STC	Roof Truss Clip	Truss to Interior Wall		1	_____
64	Ea.	VTC-2	Valley Truss Clip	Nail Valley to Roof Over Sheathing		1	_____

**908 - Miscellaneous Hardware & Nails:**

<u>Amount</u>	<u>Unit</u>	<u>Item</u>	<u>Description</u>	<u>Usage</u>	<u>Location Used/Notes</u>	<u>Delivery #</u>	<u>Received</u>
150	Lb.	8d BRT Common	Bright Common Nail	Bracing / Panels		1	_____
150	Lb.	8d H.D. Common	Hot Dipped Galvanized Common Nail	Siding		1	_____
150	Lb.	16d BRT Common	Bright Common Nail	Panels		1	_____
100	Lb.	16d H.D. Box	Hot Dipped Galvanized Box Nail	Trim / Barge / Fascia		1	_____
30	Lb.	1-1/2" N8	Joist Nail	H1, A35, STC, & TC26		1	_____
10	Lb.	1-1/2" N10	Joist Nail	HUC, & EPC		1	_____
10	Ea.	Caulking	11 oz Tubes	For ship loose doors, windows, etc.		1	_____